



Streetwise
TRAFFIC CONTROLLERS™
TRAFFIC CONTROL PLAN
DATE OF LAST REVISION
2024-10-02
STC TMP #: 240708.01

Contractor Name: Algra Bros	TCP #: 1 of 3	Location: 46191 Yale Rd, Chilliwack
Job Description: Concrete pour	Date: July 23 6am-2pm	
Traffic Management Manual: 2020 Office Edition	Traffic Control Figure Number: 7.8: Lane Closure with TCPs - SLAT	
Contractor Contact: Phil Algra	Phone: 604.819.1116	Email: phil@algrabros.com
Traffic Plan Contact: Alyssa Urseil SN#1035388	Phone: 778-860-7247	Email: tmpe@streetwisetraffic.ca

LEGEND

CERTIFIED TCP	TRAFFIC BARREL
SIGN STAND	TUBULAR MARKER - TYPE D
SIGN FLAGS	TRAFFIC CONTROL VEHICLE
WORK AREA	FLASHING ARROW BOARD (FAB)
CLASS 1 BARRICADE	EXISTING BUS STOP

GENERAL NOTES

- All traffic control shall conform to the MOTI Traffic Management Manual for Work on Roadways 2020
- Contractor to ensure TCP positioning is in compliance with WSBC Part 18
- Signs shown are representations only and the MOTI Catalogue of Standard Traffic Signs should be used for detailed sign design
- Dimensions shown are in meters and are the minimums except as otherwise indicated
- All permanent signage that will conflict with this site will be covered or removed while the works are in effect
- All temporary signage/devices will be covered/removed while the works are not in effect
- Active Work Zones and Hazards shall be delineated to protect workers and the travelling public
- Tubular markers and signs will be double based and well secured during windy conditions
- These pages are best printed on a Tabloid (11"x17") page size

DRAWING SPECIFIC NOTES

- TCPs to assist/direct pedestrians around the work area
- TCPs to assist vehicles in/out of driveways/accesses
- Tapers may be adjusted to accommodate driveways/intersections/accesses
- Sign distances may be adjusted to accommodate driveways/intersections/accesses
- Temporary No Parking signage to include date, time, & contact information & to be placed a min. 72 hrs prior to start of work